

# U.S. Fish and Wildlife Service Grant Progress Report for F13AC00309 6/25/2015

**Task 1.1 Formal ADA Accessible Walkway:** The formal walkway was completed in 2014. Pictures of the bridge over Ball Pond Brook at the New Fairfield Senior Center taken on June 23, 2014 are below





**Task 1.2 Hiking Trail:** The hiking trail is nearing completion. We expect to complete this task in 2015.

**Task 1.3 Greenway Trail:** Wood Chips have been spread over the 1<sup>st</sup> half of the trail. We expect the remaining portion of the trail completed by the end of 2015.



**Task 1.4 Educational Kiosks:** Design revisions are ongoing. We're planning to have them installed by end of the summer of 2015.

**Tasks 2.1-2.3 Investigations, Management Plan, and Permitting:** These tasks have been completed and were reported in earlier Progress Reports.

**Item 2.4 Management Plan Implementation:** Native grasses are well established. Native trees were planted ( Tamarack, Eastern White Pine & Black Spruce). Invasives control maintenance is ongoing in initial control area.

